COMPLETION REPORT

1	Name of the Work	Augmentation of Warer Supply through Borewells, Network of Pipelines and Ground water recharges facilities in areas layouts of Shettyhalli Village, Abbigere Village & Chikkasandra Village in Ward No.12 in Dasarahalli Zone
2	Sanctioned Estimate No. and date	CE/DZ/TS/43/2022-23 Dated: 20.03.2023
3	Head of Account which is chargeable	(Job Code 012-23-000002)
4	Instrument Order No. and date	EE/DD/WO/120/2022-23 Dt: 27.10.2022. Modified Work Order:- EE/DD/WO/126/2022-23 Dt: 23.03.2023
5	Name of Contractor	Sri R. Shivaram
6	Work started	27.10.2022
7	Work Completion	29.03.2023
8	Time Stipulated for Completion of Work	180 days
9	Delay in Execution of Work	-
10	Measurement recorded in	MB No.4832/19-20 Page No. 483130-483135
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 210.00 Lakhs	Rs. 2,05,02,318.00	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Immediate

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub Division

Executive Engineer
Dasarahalli Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ